

Projeto PDIM Viqueque Tinan 2023 (KD)																																	
No	SETOR	NARAN PROJETO	KATEGORIA	FATIN PROJETO			TIPO PROJETO		COORDINAT		FONTE ORESAMENTO	NARAN KOMPANHIA	NÚ. KONTRAT O	DATA KONTRATU		ALOKASAIN ORESAMENTO DFIL	VALOR KONTRATU	POPANSA(S)	PAGAMENTO ADIANTAMENTO		PROGRESU FIZIKU ATE A DATA	TOTAL VALOR PAGAMENTU		BALANSU POSENTU AKTUAL %	BALANSU ORESAMENTO (S)	PAGAMENTOORA RETENSAUN		REAPROPRIAS AUN 2024 (S)	% REAPROPRIA SAUN 2024	PERSENTASE DEVIDAS	ORSAMENTO DEVIDAS	EMENDA KONTRATO	OBS
				POSTU	SUKU	ALDEIA	KONST	REHAB	LATITUDE	LONGITUDE				HAHU	REMATA				%	VALOR		%	VALOR			%	VALOR						
1	Obras Publika	REHABILITASAUN RESIDENCIA ADMINISTRADOR MUNICIPIU VIQUEQUE + KONSTRUSAUN MOBIL + IABOIA	B	Viqueque Vila	Carabalo	Cabra-Oab	V		-8.86707174	126.3642977	OGE 2023	FEACEFUL Unip. Lda	1080/SMA-AM/V/2023	07-07-2023	31-01-2024	\$ 472.685.14	\$ 470.225.91	\$ 2.459.23	20%	\$ 94.045.18	100.00%	100.0%	\$ 470.225.91	0.0%	\$ -			\$ 282.136.00	60.0%				Hand Over
2	Saude	KONSTRUSAUN UMA ARMAGEM TAU AMORUK	A	Viqueque Vila	Carabalo	Cabra-Oab	V		-8.87199341	126.3637892	OGE 2023	BELAS LARI Unip. Lda	722/SMA-AM/V/2023	17-04-2023	31-10-2023	\$ 158.186.00	\$ 144.286.00	\$ 13.900.00	35%	\$ 50.500.10	100.00%	98.37%	\$ 141.934.14	1.6%	\$ 2.351.84			\$ 28.858.00	20.0%				Hand Over
3	Obras Publika	KONSTRUSAUN FOUN EDFISIO POSTU ADMINISTRATIBO OSSU + MOBIL HAHUEI	B	Belas	Ossu de Cima	Belas	V		-8.745373	126.384947	OGE 2023	DIBA NOVA Unip. Lda	834/SMA-AM/V/2023	17-04-2023	31-10-2023	\$ 247.213.00	\$ 242.358.45	\$ 4.854.35	20%	\$ 48.471.73	100.00%	97.72%	\$ 236.832.87	2.3%	\$ 5.525.78			\$ 145.416.00	60.0%				Hand Over
4	Edukasaun	KONSTRUSAUN FOUN EBF CALAQUEBABO	A	Lacuta	AHC	Kal-Lia	V		-8.783011	126.134598	OGE 2023	MOT - QUILIM Unip Lda	3095/AM V/VI/2023	07-07-2023	31-01-2024	\$ 112.568.00	\$ 109.908.19	\$ 2.659.81	35%	\$ 38.467.87	100.00%	91.17%	\$ 100.203.30	8.8%	\$ 9.704.89			\$ 38.448.00	35.0%				Hand Over
TOTAL S																\$ 990.652.14	\$ 966.778.75	\$ 23.873.39		100.0%	96.8%	\$ 949.194.22	2.55%	\$ 17.582.53			\$ 494.878.00	43.8%					

Projeto PDIM Viqueque Tinan 2023 (FUNDU CONTIENSIA)																																	
No	SETOR	NARAN PROJETO	KATEGORIA	FATIN PROJETO			TIPO PROJETO		COORDINAT		FONTE ORESAMENTO	NARAN KOMPANHIA	NÚ. KONTRAT O	DATA KONTRATU		ALOKASAIN ORESAMENTO DFIL	VALOR KONTRATU	POPANSA(S)	PAGAMENTO ADIANTAMENTO		PROGRESU FIZIKU ATE A DATA	TOTAL VALOR PAGAMENTU		BALANSU POSENTU AKTUAL %	BALANSU ORESAMENTO (S)	PAGAMENTOORA RETENSAUN		REAPROPRIAS AUN 2023 (S)	% REAPROPRIA SAUN 2023	PERSENTASE DEVIDAS	ORSAMENTO DEVIDAS	EMENDA KONTRATO	OBS
				POSTU	SUKU	ALDEIA	KONST	REHAB	LATITUDE	LONGITUDE				HAHU	REMATA				%	VALOR		%	VALOR			%	VALOR						
1	Obras Publika	REHABILITASAUN RESIDENCIA ADMINISTRADOR POSTU OSSU	-	OSSU	OSSU DE CIMA	BELAS	V				OGE 2023	WEDARA STAR Unip. Lda	1046/AM V/VI/2023	19-06-2023	31-12-2023		\$ 48.292.36			100.0%	100.0%	\$ 48.292.36									Hand Over		
2	Obras Publika	KONSTRUSAUN LOKE ESTRADA ALTERNATIBO OSSU - BUANIKAK TOVO, ESC. 04 DE SETEMBRO VIQUEQUE	B	VIQUEQUE VILLA	MULTI SUCOS	MULTI ALDEIAS	V				OGE 2023	BELAS LARI Unip. Lda	6059/AM V/VI/2023	25-08-2023	23-12-2023		\$ 267.653.39			100.0%	100.0%	\$ 267.653.39									Hand Over		
TOTAL S																\$ -	\$ 315.945.75			100.0%		\$ 315.945.75											

Projeto PDIM Viqueque Tinan 2023 (BENS SERVISU)																																	
No	SETOR	NARAN PROJETO	KATEGORIA	FATIN PROJETO			TIPO PROJETO		COORDINAT		FONTE ORESAMENTO	NARAN KOMPANHIA	NÚ. KONTRAT O	DATA KONTRATU		ALOKASAIN ORESAMENTO DFIL	VALOR KONTRATU	POPANSA(S)	PAGAMENTO ADIANTAMENTO		PROGRESU FIZIKU ATE A DATA	TOTAL VALOR PAGAMENTU		BALANSU POSENTU AKTUAL %	BALANSU ORESAMENTO (S)	PAGAMENTOORA RETENSAUN		REAPROPRIAS AUN 2023 (S)	% REAPROPRIA SAUN 2023	PERSENTASE DEVIDAS	ORSAMENTO DEVIDAS	EMENDA KONTRATO	OBS
				POSTU	SUKU	ALDEIA	KONST	REHAB	LATITUDE	LONGITUDE				HAHU	REMATA				%	VALOR		%	VALOR			%	VALOR						
1	Obras Publika	REHABILITASAUN ARMAGEM, KONSTRUSAUN KORODOR + DRAINASE SUCO CARAUBALU, POSTU ADMINISTRATIBO VIQUEQUE, MUNICIPIU VIQUEQUE	-	Viqueque Vila	Carabalo	Mamula c	V				OGE 2023	MACMAT Unip. Lda	743/SMA-AM/V/2023	10-04-2023	31-06-2023		\$ 18.472.07			100.0%	100.0%	\$ 18.472.07									Hand Over		
TOTAL S																\$ -	\$ 18.472.07			100.0%		\$ -	0.00%			\$ -							

Projeto PDIM Viqueque Tinan 2024 (KD)																																	
No	SETOR	NARAN PROJETO	KATEGORIA	FATIN PROJETO			TIPO PROJETO		COORDINAT		FONTE ORESAMENTO	NARAN KOMPANHIA	NÚ. KONTRAT O	DATA KONTRATU		ALOKASAIN ORESAMENTO DFIL	VALOR KONTRATU	POPANSA(S)	PAGAMENTO ADIANTAMENTO		PROGRESU FIZIKU ATE A DATA	TOTAL VALOR PAGAMENTU		BALANSU POSENTU AKTUAL %	BALANSU ORESAMENTO (S)	PAGAMENTOORA RETENSAUN		REAPROPRIAS AUN 2023 (S)	% REAPROPRIA SAUN 2023	PERSENTASE DEVIDAS	ORSAMENTO DEVIDAS	EMENDA KONTRATO	OBS
				POSTU	SUKU	ALDEIA	KONST	REHAB	LATITUDE	LONGITUDE				HAHU	REMATA				%	VALOR		%	VALOR			%	VALOR						
1	Obras Publika	LOKE ESTRADA FOUN BA FATIN LIXO CEBAL MUNICIPIU VIQUEQUE	B	Viqueque Vila	Uma Kik	Mull Aldeia	V		8°52'15.14"S 126°19'32.43"E	8°52'23.44"S 126°19'11.29"E	OGE 2024	TRES IMAGOS UNIP. LDA	1163/AM V/VI/2024	18-07-2024	31-12-2024	\$ 243.366.00	\$ 237.861.84	\$ 5.504.16	20%	\$ 47.572.37	90.03%	75.60%	\$ 179.823.55	24.4%	\$ 58.038.29	10%	\$ 23.786.18	\$ 53.248.00	22.4%	24.4%	\$ 58.038.29		Projeto On Going
2	Edukasaun	KONSTRUSAUN FOUN EBF. IANMORI VILA 4 SALAS	B	Viqueque Vila	Carabalo	Mamula c	V		-8.85395531	126.3649158	OGE 2024	CARNECIA R. UNIP. LDA	1162/AM V/VI/2024	18-07-2024	31-12-2024	\$ 182.566.00	\$ 175.514.96	\$ 7.051.04	20%	\$ 35.102.99	100.0%	100.0%	\$ 182.566.00				\$ 56.150.00	32.0%				Hand Over	
3	Obras Publika	KONSTRUSAUN FOUN EDFISIO SERFORE MUNICIPIU VIQUEQUE/MOBIL	B	Viqueque Vila	Carabalo	Siralai	V		-8.85313291	126.3609944	OGE 2024	SOVILHOSNA UNIP. LDA	1164/AM V/VI/2024	18-07-2024	31-12-2024	\$ 260.407.00	\$ 258.680.21	\$ 1.726.79	20%	\$ 51.736.04	100.0%	94.17%	\$ 245.225.27	5.2%	\$ 13.454.94			\$ 91.634.00	35.2%				Hand Over
4	Edukasaun	KONSTRUSAUN FOUN EBF 01 VIQUEQUE 4 SALAS	B	Viqueque Vila	Carabalo	Mamula c	V		-8.855403	126.363878	OGE 2024	MAKRES IJU DEI UNIP. LDA	1161/AM V/VI/2024	18-07-2024	31-12-2024	\$ 184.109.00	\$ 181.469.60	\$ 4.439.40	20%	\$ 36.333.92	100.0%	100.0%	\$ 184.109.00				\$ 52.308.00	28.8%				Hand Over	
TOTAL S																\$ 872.448.00	\$ 853.726.61	\$ 18.721.39		97.5%	73.54%	\$ 793.723.82	14.80%	\$ 60.002.79			\$ 252.740.00						

Projeto PDIM Viqueque Tinan 2024 (BENS SERVISU)																																	
No	SETOR	NARAN PROJETO	KATEGORIA	FATIN PROJETO			TIPO PROJETO		COORDINAT		FONTE ORESAMENTO	NARAN KOMPANHIA	NÚ. KONTRAT O	DATA KONTRATU		ALOKASAIN ORESAMENTO DFIL	VALOR KONTRATU	POPANSA(S)	PAGAMENTO ADIANTAMENTO		PROGRESU FIZIKU ATE A DATA	TOTAL VALOR PAGAMENTU		BALANSU POSENTU AKTUAL %	BALANSU ORESAMENTO (S)	PAGAMENTOORA RETENSAUN		REAPROPRIAS AUN 2023 (S)	% REAPROPRIA SAUN 2023	PERSENTASE DEVIDAS	ORSAMENTO DEVIDAS	EMENDA KONTRATO	OBS
				POSTU	SUKU	ALDEIA	KONST	REHAB	LATITUDE	LONGITUDE				HAHU	REMATA				%	VALOR		%	VALOR			%	VALOR						
1	Obras Publika	KONSTRUSAUN FOUN ESTABOANIMENTO AUTORIDADE MUNISPAL DE VIQUEQUE	-	Viqueque Vila	Carabalo	Mamula c	V				OGE 2024	TEME BESI Unip. Lda	1609/AM V/VI/2024	13-09-2024	31-12-2024		\$ 27.160.84			100.0%	100.0%	\$ 27.160.84									Hand Over		
TOTAL S																\$ -	\$ 27.160.84			100.0%		\$ -	0.00%			\$ -							

Projeto PDIM Viqueque Tinan 2025 (KD)																																	
No	SETOR	NARAN PROJETO	CATEGORIA	FATIN PROJETO			TIPO PROJETO		COORDINAT		FONTE OBRAS	NARAN KOMPANHIA	NÚ. KONTRAT O	DATA KONTRATU		ALOKASAIN OBRASAMENTO DIFL	VALOR KONTRATU	POPANSA(S)	PAGAMENTO ADIANTAMENTO		PROGRESU RIZIU ATE A DATA	TOTAL VALOR PAGAMENTU		BALANSU PORENTU AKTUAL %	BALANSU OBRASAMENTO (\$)	PAGAMENTOORA RETENSAUN		REAPROPRIAS AUN 2026 (\$)	% REAPROPRIA SAUN 2026	PERSENTASE DEVIDAS	ORSAMENTO DEVIDAS	EMENDA KONTRATO	OBS
				POSTU	SUKU	ALDEIA	KONST	REHAB	LATITUDE	LONGITUDE				HABU	REMATA				%	VALOR		%	VALOR			%	VALOR						
1	Obras Publica	REHABILITASAUN MERKADO OLOBAY	B	Viqueque Vila	Caraubalo	Wesa	√	-8.871556	126.372563	OGE 2025	CAMELIA UNIP. LDA	1114/PAM V/V/2025	22/05/2025	12/05/2025	\$ 289.687.00	\$ 273.961.88	\$ 15.735.12	20%	\$ 54.790.38	97.00%	72.03%	\$ 197.327.54	28.0%	\$ 76.424.34	10%	\$ 27.395.19	\$ 82.186.00	30.0%				Projeto On Going	
2	Saude	REHABILITASAUN CENTRO SAUDE UATOCARBAU + EXTENSAUN SALA C. + TOILET 2	B	Uatocarb au	abin de Bala	Lakolara holo	√			OGE 2025	RINLOS UNIP. LDA	1113/PAM V/V/2025	22/05/2025	12/05/2025	\$ 250.000.00	\$ 237.506.10	\$ 12.493.90	20%	\$ 47.501.22	54.28%	52.38%	\$ 124.405.70	47.6%	\$ 113.100.40	10%	\$ 23.750.61	\$ 71.252.00	30.0%	17.62%	\$ 41.848.57		Projeto On Going	
3	Saude	UMA MATERINDADE POSTO UATOCARBAU	B	Uato-Lai	Matahal	Maukiak	√			OGE 2025	BONNANENIA UNIP. LDA	1112/PAM V/V/2025	22/05/2025	12/05/2025	\$ 247.093.00	\$ 234.693.77	\$ 12.399.23	20%	\$ 46.938.75	75.4%	71.2%	\$ 147.008.09	28.8%	\$ 67.685.68	10%	\$ 23.469.38	\$ 70.408.00	30.0%				Projeto On Going	
4	SM-APFF	KONSTRUSAUN IRIGASAUN WELAFUA	B	Lacuta	Dilar	Mullt Aldeia	√	-8.936348	126.178467	OGE 2025	NEFCYDORIE UNIP. LDA	1111/PAM V/V/2025	22/05/2025	12/05/2025	\$ 175.000.00	\$ 169.420.44	\$ 5.579.56	20%	\$ 33.924.13	52.1%	52.04%	\$ 88.304.51	47.9%	\$ 81.316.13	10%	\$ 16.962.06	\$ 50.886.00	30.0%	17.94%	\$ 30.429.94		Projeto On Going	
5	SM-APFF	REHABILITASAUN IRIGASAUN BA NATAR FURUDU BUANURAC	A	Ossu	Lohuno	Mullt Aldeia	√	-8.821941*	126.378294*	OGE 2025	COMITER UNIP. LDA	1110/PAM V/V/2025	22/05/2025	12/05/2025	\$ 115.002.00	\$ 109.292.02	\$ 5.709.98	35%	\$ 38.252.21	74.3%	74.3%	\$ 81.203.97	25.7%	\$ 28.088.05	10%	\$ 10.929.20	\$ 32.788.00	30.0%				Projeto On Going	
TOTAL \$															\$ 1.074.782.00	\$ 1.025.064.41	\$ 51.717.59		\$ 221.406.69	88.3%	49.38%	\$ 458.249.80	35.61%	\$ 366.814.61		\$ 307.520.00							

Projeto PDIM Viqueque Tinan 2026 (KD)																																	
No	SETOR	NARAN PROJETO	CATEGORIA	FATIN PROJETO			TIPO PROJETO		COORDINAT		FONTE OBRAS	NARAN KOMPANHIA	NÚ. KONTRAT O	DATA KONTRATU		ALOKASAIN OBRASAMENTO DIFL	VALOR KONTRATU	POPANSA(S)	PAGAMENTO ADIANTAMENTO		PROGRESU RIZIU ATE A DATA	TOTAL VALOR PAGAMENTU		BALANSU PORENTU AKTUAL %	BALANSU OBRASAMENTO (\$)	PAGAMENTOORA RETENSAUN		REAPROPRIAS AUN 2026 (\$)	% REAPROPRIA SAUN 2026	PERSENTASE DEVIDAS	ORSAMENTO DEVIDAS	EMENDA KONTRATO	OBS
				POSTU	SUKU	ALDEIA	KONST	REHAB	LATITUDE	LONGITUDE				HABU	REMATA				%	VALOR		%	VALOR										
1	SM-APFF	Konstrusaun Irigasaun Lavela Leba Crabi 2 km	-	Uatocarb au	Irabin de Cima		√			OGE 2026					\$ 154.800.00																	Prosesu Pre-Quelita	
2	Saude	Konstrusaun Faun Centru Saude Internamento Uatolali	-	Uato-lali	Matahal		√			OGE 2026					\$ 264.000.00																	Prosesu Pre-Quelita	
3	Obras Publica	Konstrusaun Mercado Bebul Postu Uatolali	-	Uato-Lali	Alalalcal		√			OGE 2026					\$ 150.000.00																	Prosesu Pre-Quelita	
4	SM-APFF	Konstrusaun Amigagien Agricultura Produto Local Municipal Viqueque	-	Viqueque Vila	Uma Uain Craci		√			OGE 2026					\$ 124.000.00																	Prosesu Pre-Quelita	
5	Obras Publica	Konstrusaun Fatin Turismu Istoriku Bahoneo Ossu (Fatin Tinu Mokuu Animo Melicantun)	-	Ossu	Liaruca		√			OGE 2026					\$ 90.000.00																	Prosesu Pre-Quelita	
6	Saude	Konstrusaun Faun Postu Saude Lalalo Uatocarb au	-	Uatocarb au	Lai Ulu		√			OGE 2026					\$ 292.490.00																	Prosesu Pre-Quelita	
7	Obras Publica	Rehabilitasaun no expansaun Fatin Turismu Welafofoa Balet Uatolali	-	Viqueque Vila	Uaimoi		√			OGE 2026					\$ 150.000.00																	Prosesu Pre-Quelita	
8	Edukasaun	Konstrusaun Faun Ensinu Pre Escolar (EPE) Kakatua Lugasa	-	Viqueque Vila	Uma Uain Leten		√			OGE 2026					\$ 44.000.00																	Prosesu Pre-Quelita	
9	SM-APFF	Konstrusaun Irigasaun Uabaru-naha 2 km	-	Uatocarb au	Bahatala		√			OGE 2026					\$ 120.000.00																	Prosesu Pre-Quelita	
10	Obras Publica	Konstrusaun Fatin Turismu Fato ba We-lali	-	Lacuta	Ahic		√			OGE 2026					\$ 90.000.00																	Prosesu Pre-Quelita	
11	Saude	Konstrusaun Postu Saude Baicade	-	Uatocarb au	Irabin de Baka		√			OGE 2026					\$ 150.000.00																	Prosesu Pre-Quelita	
12	SM-APFF	Konstrusaun Irigasaun Iuan ba Natar Lafalek Hasan	-	Viqueque Vila	Bibileo		√			OGE 2026					\$ 112.200.00																	Prosesu Pre-Quelita	
13	Obras Publica	Konstrusaun Fatin Turismu Didimera	-	Uato-lali	Vesaru		√			OGE 2026					\$ 120.000.00																	Prosesu Pre-Quelita	
14	SM-APFF	Konstrusaun Irigasaun Aerou Osoroo 2+500 km	-	Ossu	Osoroo		√			OGE 2026					\$ 124.232.00																	Prosesu Pre-Quelita	
TOTAL \$															\$ 2.011.722.00	\$ -	\$ -		\$ -	0.0%	0.00%	\$ -	0.00%	\$ -		\$ -							

Viqueque: 26 de Janeiro de 2026

Prepara Husi:
(Grigorio Brito)
Eng. SMPID Viqueque

Verifica Husi:
(Joaoquin Fernandes)
Dir. SMPID Viqueque

Sertifica Husi:
(Acacio Sacramento)
Secretario PIDI M. Viqueque

Aprova Husi:
(Francisco Cruz Simões de Gonsaga) Soares
Presidente Autoridade M. Viqueque